Pre-injector Upgrade Updates (01 Sep – 15 Sep 2010)

C.Y. Tan 15 Sep 2010

Solenoid Parameters

Parameter	Unit	Value	
Solenoid peak field	Т	0.45	
Integral (Bz ²)dz	T ² -m	0.0154	
Current	A	500	←
Number of turns		78	
Ampere-turns	kA	39	
Inductance	mH	3.7	←
Conductor	mm	10.4 x 10.4, dia. 5.82	
Voltage	V	7.5	←
Power loss	kW	3.75	
Water pressure drop	MPa	0.5	
Number of water circuits		1	
Water flow	1/min	2.5	
Water temperature rise	°C	22	

Quad Params

Parameter	Unit	Value
Quadrupole gradient	T/m	39.25; 31.11;16.85
Pole tip radius	mm	20
Quadrupole effective length	mm	45
Quadrupole integrated gradient	Т	1.77; 1.4; 0.76
Dipole corrector integrated field	T-m	0.006
Copper conductor dimensions	mm	5.0 x 5.0, ø3.0
Copper area	mm ²	17.64
Quadrupole number of coil turns		8
Dipole number of turns		2
Quadrupole peak current at 1.77 T int. gradient	A	650
Dipole peak current at 0.006 T-m int. field	A	650
Current pulse form		60 Hz half sine wave
Repetition rate	Hz	15
R.M.S. current factor		0.0884
Quadrupole and dipole r.m.s. current	A	57.5
Current density	A/mm ²	3.25
Quadrupole and Dipole inductances	μН	166; 5.2
Quadrupole and Dipole DC resistances	Ω	0.7; 0.13
Quadrupole and dipole DC voltages	V	460; 85
Quadrupole and Dipole Inductive voltages	v	20.3; 0.6
Quadrupole and Dipole power losses	kW	2.5; 0.5
Number of water circuits		2
Water pressure drop	atm	5.0
Water flow	l/min	3.0
Water temperature rise	°C	14

Solenoid DC PS Requirements

Parameter	Requirement
Ripple	< +/- 0.25A @ 500A
Noise	$< 7.5 \mu A/\sqrt{Hz}$ @ 500A
Regulation	< 1 s*
Long term stability	< 0.25A change in 6 months

Ripple requirement: Trace3D calculation < 1% envelope

mismatch

Noise: Assume gaussian white noise. Assume 3σ for gaussian


PDF to give < 1% envelope mismatch.

^{*} Must reach current setting < 1s

Quadrupole PS requirements

Parameter	Value
Stability for 100μs	+/- 0.2% @ 500A
Ramp rate	15 Hz
Rise time	~ 4ms*
Fall time	~4 ms*
Maximum voltage	< 2kV
Stability	+/- 0.2% @ 500A change in 6 months


2nd quad is the most sensitive. 1% reduction in capture for 0.2% change. 2nd quad is weaker and runs at 550A.



*Rise and fall time should be determined by the stability of the current at flattop for 100 μ s.


Picture assumes ½ sine wave at 60Hz.

Source Status




Device	Status	Comments
Source	Problem with sparking traced to connector used by HINS	connector is covered with ceramic over now.
Pulser	Upgraded with new transformer allows pulser to go to 38 kV	As of 10 Sept 2010

LEBT Status



Device	Status	Comments
Power for solenoids	First pass at specs	Specs given to George Krafczyk
Correctors	Bdl=186.5 gauss inches	Specs being looked at before vendor bidding.
Einzel Lens		Beam shot at it at >35kV. No sparking
Pulser for Einzel	To be designed	Build with thyratrons for test.
Solenoids		PO done. Expect 1 st solenoid end of year.
Toroid	before sol 2	Cannot be inside tank

MEBT Status





Device	Status	Comments
Quads	Design in progress. Includes dipole corrector in quad.	Question as to whether sextupole component will be a problem.
Buncher	Specs given to vendor.	
Power for quads	First pass at specs	Specs given to George Krafczyk
Power for bunche	r	Use present buncher supply in the line.
Connection to TankRemove large flange of Tank1		

RFQ Status


- Coax cables need to be ordered for PA to RFQ.
- PA being assembled.
- Schempp (25 Aug 2010)
 - Parts are being procured.
 - Rectangular box rather than round tube because it's a better design.
 - Some pictures of the RFQ (next slide)


RFQ





- 750keV RFQ.
- 60mA beam current
- 1.3m long.
- Rod design.
- Alwin Schempp designer
- Expected delivery, early 2011





Test Stand

- Room has been cleaned up.
 - After beam line layout (progress?)
 - Water Bob Slazak
 - Electrical Jim Ranson
- Need to test LEBT before RFQ connection
 - Wires, toroids at the end of the LEBT, same position as the RFQ.

Safety

When can the beam line layout in test area be done?

Controls

Mike Kucera will need to be involved.

RFQ reminders

- Schempp is vendor
 - Make sure that the vanes are cleaned! See ISIS email.
 - Some cleaning details supplied by ISIS.
 - Review and verify on site mechanical design and construction (already in contract).