


Pre-injector Upgrade Updates (12 Oct 2011 – 26 Oct 2011)

C.Y. Tan
26 Oct 2011







Latest



- LEBT line assembled (14 Oct 2011)
- Survey done (18 Oct 2011)
- Shimming (19 Oct 2011)
 - To correct 0.5" height difference between upstream and down stream flange at solenoid 2.
- Pumped down (20 Oct 2011)
- Water to solenoids from skid (20 Oct 2011)
- Solenoids tested to 200A (21 Oct 2011)

Drew saves Friday 14 Oct




Oops!
Broke the
pot!

Megatron 4620
pot. Unavailable
in the US.




Switches
mounted wrong!



Correct way
of mounting




Shimming hell



What's missing for first H-

- Installation of source in cube
- Controls in HV rack.
- Controls for vacuum. (Done ?)

| REV | DESCRIPTION | DRAWN | DATE |
|-----|-------------|----------|------|
| | | APPROVED | DATE |




If we use 8" I beam, we will be $\geq 47.5"$ high

PREACCELERATOR
PRELIMINARY
LAYOUT
APRIL 27, 2011


| | | | | |
|--|----------------|--------|------------|-----|
| UNLESS OTHERWISE SPECIFIED | | | ORIGINATOR | |
| + | + | + | DRAWN | |
| + | + | + | CHECKED | |
| + | + | + | APPROVED | |
| 1. BREAK ALL SHARP EDGES | | | USED ON | |
| 2. DO NOT SCALE DRAWING | | | | |
| 3. DIMENSIONS BASED UPON | | | | |
| 4. MAX. ALL MACH. SURFACES | | | MATERIAL | |
| 5. DRAWING UNITS: U.S. INCH | | | | |
| FERMI NATIONAL ACCELERATOR LABORATORY UNITED STATES DEPARTMENT OF ENERGY | | | | |
| SCALE | DRAWING NUMBER | | SHEET | REV |
| | | | 1 OF 1 | |
| CREATED WITH: | | GROUP: | | |

Source Status




| Device | Status | Comments |
|---------|---------|----------|
| HV rack | cabling | |

LEBT Status



| Device | Status | Comments |
|----------------------|----------------|---|
| Solenoids PS | Powered OK | 200A test ok! |
| New slide | being designed | Expect to have by end of Feb 2012 |
| Chopper box | with drafter | |
| Correctors | | End of Oct delivery (03 Oct) |
| Solid state switches | Have PO | Expect to be delivered 1 st week of November |
| Solenoid #4 | Potted | Waiting for measurements. Klaxons installed 06 Oct |

Vacuum Pressure in Cube and Line




5 hours of pumping (Friday 21 Oct)

Cube 1.6×10^{-7} torr
Line 1×10^{-6} torr


Roughing pump over the weekend:

With 1 pump on 24 Oct, got down to 4×10^{-7} in cube.
Line 5×10^{-7} in line. (water?)

MEBT Status





| Device | Status | Comments |
|------------|-------------------------|--|
| Quads | Being measured (03 Oct) | First wire measurements on worst quad done. (11 Oct) |
| MEBT Stand | Being designed | |



RFQ Status


- Problems with RFQ tuner




| Device | Status | Comments |
|---------|---------------------------------------|--|
| 4816 PA | Tube changed out to a lower power one | Should be OK. Operationally < 100 kW (RFQ)+40kW (beam) |

Resonant frequency CANNOT be corrected with TUNER! 201.3 MHz base resonant frequency. However can be changed ... See next slide


Tuner assembly




Tuner mechanism touching rod holders



Tuner rod assembly touching rod holders!



Plunger in this position gives
201.35 MHz resonance.
Extended FAR from the rods.



Plunger in this position gives 201.5
MHz. Closer to the rods.


All is not lost ...

“ ... there are different reasons, why the frequency could have changed. Maybe it's caused by some vibrations during the transport or just a kind of relief in tensions of the contacts of the tuning plates.

Whatever, we knew that the frequency was already very close to the 201.25 MHz. That's why we have put two extra distance cylinders, into the package. They can be used to lower the resonance frequency. For that you have to exchange them in the RFQ.”

– Janet Schmidt 26 Oct 2011


Proposed test area layout



Test area, test stand and instrumentation

| Device | Status | Comments |
|------------------|---------------------------|---|
| MW can | Installed in LEBT | |
| MW electronics | Installed! | |
| emittance probes | | |
| can | Can in village shop. | |
| Toroid and dump | Installed in LEBT | |
| TOF | 3 BPM shells | Have vacuum tube. Buttons in Nov from A0 |
| Faraday Cup | Needs zero length adapter | Have copper seals and zero length adapter ordered |

Controls



Linac RFQ Upgrade Controls Block Diagram

Controls

- Rudimentary vacuum controls done (?).
 - Can run overnight.
- RFQ motor control via ACNET done.

Safety

- Documents submitted to safety (27 Sep)