

Components we will need for the test.

June 22, 2007

- ☒ Corrector Package.
Available
- ☐ Beam Position Monitor with bellows and flanges (fabricated in-house)
Current Estimate: June 27, 2007
- ☐ Corrector stand with adjustment plate assembly
Current Estimate: June 27, 2007
- ☒ Power cables for magnets (including cable for Klixon)
Available
- ☒ Cable tray for West Tower
Available
- ☒ AC power disconnects, conduit, power strips, etc.
Available
- ☐ Power transformer and panel board for final AC hook-up.
Current Estimate: June 25, 2007
- ☒ Components needed for the LCW connection.
Available
- ☐ 4 each 40 Amp Switch Mode Power Supplies.
Current Estimate: June 29, 2007
- ☐ 1 each 65 Amp Switch Mode Power Supply.
Current Estimate: June 29, 2007
- ☐ 1 each 2 Amp Switch Mode Power Supply.
Current Estimate: July 9, 2007
- ☐ Bulk power supply built in rack.
Current Estimate: July 9, 2007
- ☐ HRM Chassis and VME Crate and modules installed with ACNET Devices
Current Estimate: June 22, 2007
- ☐ CAMAC Crate and crate controller installed in rack.
Current Estimate: June 22, 2007
- ☐ Six C473 Ramp Cards installed with ACNET devices assigned.
Current Estimate: June 22, 2007
- ☐ Local cable assemblies for power supply control and status.
Current Estimate: June 27, 2007

