

LHC Commissioning with Beam Overall Strategy

mostly Mike Lamont

AB-OP



6th April 2005

a little from Elvin Harms

17 August 2005

Commissioning has begun - T18

- Beam down – first shot
 - Sept/Oct 2004
- Full set of measurements
 - optics, aperture etc.



Lionel Mestre

What does this tell us?

Commissioning has begun – Hardware commissioning

- Area 8 power converter short circuit tests (from Field Control Room)

The screenshot shows the 'timber' logging system interface. At the top, there are 'Extractor' and 'Help' dropdown menus. The main header includes the 'timber' logo (The LHC Logging System) and a 'Logging Query' title. The central part of the interface is divided into several sections:

- Selected Statistics:** A table with 6 columns: VARIABLE NAME, #VALUES, MIN TIMESTAMP, MAX TIMESTAMP, MIN VALUE, and MAX VALUE. It lists four variables related to Area 8 power converter tests.
- Selected Variables:** A list of the same four variables with their types (all NUMERIC) and a 'Delete' button for each.
- Start Date (UTC Time):** DD-MM-YYYY (17-07-2005) and HH:MM:SS (00:00:00).
- End Date (UTC Time):** DD-MM-YYYY (17-08-2005) and HH:MM:SS (23:59:59).
- Output:** Radio buttons for 'Statistics (counts Of Matching Values, Min/max Timestamp)', 'File' (with 'Format: Tab Delimited' and 'Group By Timestamp' checkbox), and 'Chart'.
- Submit:** A button at the bottom.

An orange arrow points from the left side of the slide to the 'Selected Statistics' table.

VARIABLE NAME	#VALUES	MIN TIMESTAMP	MAX TIMESTAMP	MIN VALUE	MAX VALUE
RPHF.UA83.RQX.LB/I_MEAS	40	2005-07-20 12:50:01.34	2005-07-21 08:05:43.12	0.0017	99.99987
RPHF.UA83.RQX.LB/I_REF	40	2005-07-20 12:50:01.34	2005-07-21 08:05:43.12	0	99.999992
RPHF.UA83.RQX.LB/V_MEAS	40	2005-07-20 12:50:01.34	2005-07-21 08:05:43.12	0.095	0.15351
RPHF.UA83.RQX.LB/V_REF	40	2005-07-20 12:50:01.34	2005-07-21 08:05:43.12	0	0.095

LHC Beam Commissioning

- **OBJECTIVES**
- **PREPARATION**
- **PLANNING**

- **KEEP IT SIMPLE**
- **STAGE IT**
- **KEEP IT SAFE**

Objectives

Commissioning the LHC with beam - Stage One

- Establish colliding beams as quickly as possible
- Safely
- Without compromising further progress

Take two moderate intensity multi-bunch beams to high energy and collide them.

More Specifically

43 on 43 with 3 to 4 x 10¹⁰ ppb to 7 TeV

- **No parasitic encounters**
 - No crossing angle
 - No long range beam
 - Larger aperture
- **Instrumentation**
- **Good beam for RF, Vacuum...**
- **Lower energy densities**
 - Reduced demands on beam dump system
 - Collimation
 - Machine protection
- **Luminosity**
 - 10³⁰ cm⁻²s⁻¹ at 18 m
 - 2 x 10³¹ cm⁻²s⁻¹ at 1 m

and in the process

- **Commission**
 - the Equipment
 - the Instrumentation
 - the Machine protection system**to the levels required.**

Looking for an efficient commissioning path to get us to the above objectives

Stage two and beyond definitions to follow

Preparation

Clear aim to commission/fix/test
everything that can be:
before beam.

LHC - 2007

ID	Task Name	Start	Finish	Duration	May 2007				Jun 2007				Jul 2007				Aug 2007			
					5/6	5/13	5/20	5/27	6/3	6/10	6/17	6/24	7/1	7/8	7/15	7/22	7/29	8/5	8/12	8/19
1	HARDWARE COMMISSIONING	1/1/2007	6/29/2007	26w	[Blue bar from May 6 to June 24]															
2	SYSTEM TESTS	1/1/2007	7/31/2007	30.4w	[Yellow bar from May 6 to July 1]															
3	MACHINE PROTECTION	4/2/2007	6/29/2007	13w	[Yellow bar from May 6 to June 24]															
4	RF CONDITIONING/COMMISSIONING	1/1/2007	6/29/2007	26w	[Yellow bar from May 6 to June 24]															
5	ACCESS/INB	7/23/2007	7/31/2007	1.4w													[Yellow bar from July 22 to July 29]			
6	MACHINE CHECKOUT	6/14/2007	7/31/2007	6.8w													[Blue bar from July 1 to July 22]			
7	T18	7/2/2007	7/30/2007	4.2w													[Green bar from July 8 to July 15]			
8	CHECKOUT	7/2/2007	7/13/2007	2w													[Green bar from July 8 to July 15]			
9	WITH BEAM	7/23/2007	7/30/2007	1.2w													[Green bar from July 22 to July 29]			
10	T12	7/16/2007	8/2/2007	2.8w													[Blue bar from July 22 to July 29]			
11	CHECKOUT	7/16/2007	7/26/2007	1.8w													[Blue bar from July 22 to July 29]			
12	WITH BEAM	7/26/2007	8/2/2007	1.2w													[Blue bar from July 29 to August 5]			
13																				
14	LHC COMMISSIONING WITH BEAM	8/1/2007	10/30/2007	13w													[Red bar from August 5 to August 26]			
15																				



EXIT HWC

EXIT CHECKOUT

EXIT T18/T12

Exit Hardware Commissioning

Given installation, technical infrastructure etc. etc.

- **Implicitly:**

- Beam Vacuum [warm & cold]
- Cooling and Ventilation
- Cryogenics Plant
- Cryostat Instrumentation
- Electrical Network
- Insulation Vacuum
- Powering Interlock
- QRL Instrumentation
- QRL Vacuum
- Radiation Monitors
- Software Interlock System
- Access
- Survey/Alignment

**MOVE FROM HWC MODE
TO OPERATION MODE**



- **Monitoring, logging, display, PM, Diagnostics**
- **Control applications**
- **Coupling between systems**
- **Recovery procedures** from CCC clearly defined etc. etc.

Exit Hardware Commissioning

- All magnet circuits [warm & cold]
- Power converters
- Kickers, Septa
- Collimators, Absorbers
- Beam dumps
- RF
- Instrumentation
- Machine protection
 - QPS, Energy Extraction, Power Interlock Controllers
- Controls

Machine Checkout

- **By Operations**
- **With support of equipment specialists, Hardware Commissioning team etc.**
- **From the CCC**

Drive all relevant systems in a synchronized way through the complete operational sequence

This where operations get serious

Exit Machine Checkout

- **RF**
 - Pre-pulses, low level control [cavity control, synchro, beam control, longitudinal damper], transverse damper, power systems. Diagnostics.
 - Synchronisation with injectors
- **Power converters**
 - tracking
 - control, ramping, squeezing, real-time
- **Kickers, septa,**
- **Collimators, absorbers**
- **Dump:**
 - timing, post-mortem, inject and dump
- **Beam Instrumentation**
 - pre-commission, timing, acquisition tests, interface to control system

Exit Machine Checkout

- **Interlocks & Machine Protection**
 - Equipment interfaces, links, logic, controls,
 - PIC, WIC, BIC, Safe Beam Flags
 - Software interlocks
 - QPS, Energy extraction
 - displays, diagnostics, post-mortem, recovery
 - Energy meter

Exit Machine Checkout

- **Controls:**
 - Slow timing, fast timing, synchronisation
 - Alarms, logging, post mortem, fixed displays
 - Equipment control & access
 - Analogue acquisition
 - Software: measurements, trajectory acquisition and correction, ramping etc. etc.
 - Controls infrastructure: servers, databases etc.
 - Sequencer, injection management
 - Procedures for sliding bumps etc. etc.

Exit Machine Checkout

- **Settings etc.**
 - calibrations, optics, transfer functions, ramp, squeeze...
- **Radiation monitoring**
- **Access system**
- **Experiments**

Exit Injectors and Transfer Lines

- **SPS LHC cycle**
 - All requisite beams available
 - Beam quality
 - Delivered when required

- **TI8 & TI2**
 - Fully qualified LHC pilot beams to final TED (retractable beam stop)

Pre-beam: Magnets

- **Errors: all circuits, full cycle**
 - geometric, beam screen, saturation
 - eddy,
 - RMS/Persistent currents
 - static model
 - powering history dependent model
 - on-line reference magnets
- **Cycle path – all magnets**
- **Transfer functions**
 - for all magnet circuits
 - hysteresis behaviour for corrector circuits where appropriate
- **Strategy for:**
 - excitation of nested correctors
 - cycling nested pc/magnets

```

b1pM_MBRS := 0.0000;
b1gM_MBRS := 0.0000;
b2pM_MBRS := -0.1088;
b2gM_MBRS := 0.1904;
b3pM_MBRS := -4.1431;
b3gM_MBRS := -2.1825;
  
```





Figure 3 : Field strength of **MCS** corrector : difference between the strength and straight line giving the average to enlighten the hysteresis due to persistent currents.

Planning: with beam


1	Injection
2	First turn
3	Circulating beam
4	450 GeV: initial commissioning
5	450 GeV: detailed measurements
6	450 GeV: 2 beams
7	Nominal cycle
8	Snapback – single beam
9	Ramp – single beam
10	Single beam to physics energy
11	Two beams to physics energy
12	Physics
13	Commission squeeze
14	Physics partially squeezed

Beam

- **Pilot Beam:**
 - Single bunch, 5 to 10 x 10⁹ protons
 - Possibly reduced emittance
- **Intermediate single:**
 - 3 to 4 x 10¹⁰ ppb
- **4 bunches etc. pushing towards...**
- **43 bunches**
 - 3 to 4 x 10¹⁰ ppb

Will stepping up & down
in intensity/number of
bunches through the
phases

Beam



First turn

- Commission injection region
- Instrumentation
- Threading

PILOT

RING 1
RING2

Establish circulating beam

- Circulating low intensity beam

PILOT

RING 1
RING2

450 GeV Initial

- Polarities and aperture checked.
- Basic optics checks performed.
- First pass commissioning of BI performed.
- Phase 1 of machine protection system commissioning performed. .
- Beam Dump commissioned with beam

SINGLE
INTERMEDIATE

RING 1
RING2

450 GeV Detailed

- Well-adjusted beam parameters, detailed optics checks
- Fully functioning beam instrumentation.
- Machine protection as required for ramp
- RF - beam control loops operational and adjusted

SINGLE
INTERMEDIATE
++

RING 1
RING2

Two beam operation

- 2 beams, well-adjusted beam parameters,
- beam instrumentation, cross talk etc.

Switch to nominal

- 2 beams, well-adjusted beam parameters,
- beam instrumentation, cross talk etc.

Snapback

- Single beam, good transmission through snapback
- Requisite measurements (orbit, tune, chromaticity)

PILOT++

RING 1
RING2




Ramp Single Beam

- Single beam, good transmission to top energy
- Commission beam dump in ramp
- Stops in ramp - measurements
- RF

PILOT++

RING 1
RING2




Two beams to top energy

- Two beams, good transmission to top energy
- Measurements

43 x 43

COLLIDE




Squeeze

- Single beam - step through squeeze
- Parameter control, measurements

SINGLE
INTERMEDIATE

RING 1
RING2




At each phase:

- **Equipment commissioning with beam**
- **Instrumentation commissioning**
- **Checks with beam**
 - **BPM Polarity, corrector polarity, BPM response**
- **Machine protection**
- **Beam measurements**
 - **beam parameter adjustment, energy, linear optics checks, aperture etc. etc.**

Transfer & Injection

LEFT OF IP2 (H plane)



- Objectives & **importance of preparation [hammered]**
- System Commissioning:
 - Hardware
 - **Machine Protection**
 - Beam Instrumentation
 - Controls

Procedure for
commissioning with
beam
plus time estimate

Transfer & Injection: Issues

- **Scheduling of T12 and IR2**
- **Keep T18 operational**
- **Sector test clearly a big advantage**



- **Machine Protection [general]**
 - Including full specification & formal acceptance
 - Imperative that we have a well-defined plan of how to commission the machine protection system with beam.
 - Providing an appropriate level of protection at each commissioning stage.

450 GeV: Initial

Commissioning tunes

Simple machine


De-Gauss cycle



- **Threading, First turn, circulating beam, RF capture**
- **Beam instrumentation:**
 - BPM, BCT, Screens, Tune
- **Beam parameter adjustment**
- **First pass optics and aperture measurements**
- **Equipment:**
 - RF, Beam Dump

450 GeV: Consolidation


- **Measurements:**
 - Linear optics checks and correction
 - Beta beating, Emittance
 - Non-linear optics, higher orders
- **Equipment**
 - Collimators
 - RF, LFB, TFB
- **Instrumentation**
 - BLMs...
- **Machine Protection system**



**Well adjusted 450 GeV machine.
Machine Protection systems fully tested, approved
and operational to take beam into the ramp**


Ramp

- **Procedure detailed:**
 - Baseline Ramp
 - Power converters,
 - Pre-loaded functions, Real-time
 - RF
 - Dump
 - Timing
 - Stop in Ramp & Squeeze
- **Prerequisites include:**
 - Beam Instrumentation
 - Tune measurement
 - Q' measurement
 - Orbit
 - RMS:
 - predictions of snapback, transfer functions, static errors...
 - Machine Protection



Squeeze

- **Key Requirements**
 - Separation
 - Aperture
 - Smooth powering
 - Avoid low gradients and zero crossings
- **Tight Tolerances**
 - Interplay between gradient errors and limits on tune, beta beating, dispersion, orbit
 - Excellent control required: feedback desirable
- **Time**
 - Given by power converter ramp rates
 - 8.5 minutes per IP
 - plus round off & collimator adjustments



Procedure detailed:




- **Collimators**
- **Power converters**
- **Monitoring**
- **Parameter control**

Squeeze

- **Commissioning procedure:**
 - Squeeze one IP at a time without crossing angle
 - One IP at a time with crossing angle
 - Minimise intermediate solutions. **How many matched intermediate steps are required?**
 - Parallel squeeze in more than one IP
- **Issues**
 - Triplet correction for $\beta^* = 0.7$ m.
 - Transfer functions and triplet alignment → errors
 - Reproducibility of transfer functions at low powering
 - Alignment optics



Critical systems @ Start-up

- **BPMs**
 - Day 0: Orbit on pilot – immediate, turn by turn with Beam Synchronous Timing
 - Systematic check for polarity errors etc.
 - System performance – long term
- **BLMs**
 - Day 0: “slow” monitors – immediate
 - BST for fast loss monitors
 - Calibration, Cross talk...
 - **Thresholds** - considerable effort
- **BCT**
 - Day 0: DC immediate, bunch to bunch – BST
 - Lifetime calculation – slow!
- **Tune**
 - Tune Day 0: Kick/FFT & multi- FFT
 - PLL – few weeks



Critical systems @ Start-up


- **Chromaticity**
 - Day 0: Kick/Head-tail (Beam Synchronous Timing)
 - Day 0: ΔQ v Δf
 - Periodic momentum modulation – PLL
- **Coupling**
 - Day 0: Kick/Beam response
 - PLL: closest tune approach



Clear need to get PLL (& BST) working ASAP
Good to see that the basics will be there from the start

Plus: SLM, LDM, AGM, RGM, Wire scanners, luminosity monitors.


Machine protection



Need a well defined plan for the commissioning and integration of the Machine Protection System

Sector Test

- Rigorous check of ongoing installation and hardware commissioning
- Pre-commission essential acquisition and correction procedures.
 - Commission injection system:
 - Commission Beam Loss Monitor system
 - Commission trajectory acquisition and correction.
 - Linear optics checks:
 - Mechanical aperture checks.
 - Field quality checks.
 - Test the controls and correction procedures
- Hardware exposure to beam will allow first reality checks of assumptions of quench limits etc.
- 2 weeks in Nov/Dec 2006



8/22/2005

Comm

How long?

	Phase	R1/2	Time [days]	
	Injection	2	1	2
1	First turn	2	3	6
2	Circulating beam	2	3	6
3	450 GeV: initial commissioning	2	4	8
4	450 GeV: detailed measurements	2	4	8
5	450 GeV: 2 beams	1	2	2
6	Nominal cycle	1	5	5
7	Snapback – single beam	2	3	6
8	Ramp – single beam	2	4	8
9	Single beam to physics energy	2	2	4
10	Two beams to physics energy	1	3	3
11	Physics	1	2	2
12	Commission squeeze	2	4	4
13	Physics partially squeezed	1		
	TOTAL TIME (WITH BEAM)			60

Parallelism?

- **System tests with HWC ongoing**
 - Machine protection
 - Controls
 - RF/Injection/Collimators etc.
- **Machine checkout with HWC ongoing**
 - Sign over completed sectors to OP
- **TI2 commissioning – LHC with beam 2**
- **HWC – partial LHC with beam 2**
 - Implications: dump, radiation protection, access, resources, support etc.
- **LHC - partial beam 1 with beam 2**

Options need examining

STAGE 1
INITIAL COMMISSIONING
 43 x 43 -> 156 x 156 3×10^{10} per bunch
 Zero to Partial squeeze

SHUTDOWN

STAGE 2
75 ns OPERATION
 $3-4 \times 10^{10}$ per bunch
 Partial squeeze

STAGE 3
25 ns OPERATION
 $3-4 \times 10^{10}$ per bunch
 Partial to near full squeeze

LONG SHUTDOWN

STAGE 4
25 ns OPERATION
 push to nominal per bunch
 Partial to full squeeze

Year one[+] operation:

Lower beam intensity/luminosity:

- Event pileup
- Electron cloud
- Phase 1 collimator impedance etc.

Equipment restrictions

Relaxed squeeze, lower intensities, 75 ns. bunch spacing

Phase 2 Collimation
 Full Beam Dump

Scrubbed
 Commissioning Overview/Strategy - LARP

Hardware commissioning	April
	May
	June
Machine checkout	July
Beam commissioning	August
	September
	October
Pilot proton run	November
	December
Shutdown	January
	February
Machine checkout	March
75ns commissioning	April
First ION run	May
75ns run	June
	July
Low intensity 25ns run	August
	September
	October
	November
	December
Shutdown	January
	February
Machine checkout	March
Startup and scrubbing	April
	May
Half intensity 25ns run	June
	July
	August
	September
	October
	November
	December
Shutdown	January
	February
Machine checkout	March
Startup and scrubbing	April
	May
	June
Push to nominal 25ns	July
	August
	September
	October
	November
	December
Shutdown	January
	February
Machine checkout	March
Startup and scrubbing	April
	May
	June
Nominal 25ns	July
	August
	September
	October
	November
	December

Stage 1 - Luminosities

- 43 to 156 bunches per beam
- N bunches displaced in one beam for LHCb
- Push one or all of:
 - 156 bunches per beam
 - Partial optics squeeze
 - Increased bunch intensity

Number of bunches per beam	43	43	156
β^* in IP 1, 2, 5, 8 (m)	18,10,18,10	2,10,2,10	2,10,2,10
Crossing Angle (μrad)	0	0	0
Bunch Intensity	$1 \cdot 10^{10}$	$4 \cdot 10^{10}$	$4 \cdot 10^{10}$
Luminosity IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 3 \cdot 10^{28}$	$\sim 5 \cdot 10^{30}$	$\sim 2 \cdot 10^{31}$
Luminosity IP 2 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 6 \cdot 10^{28}$	$\sim 1 \cdot 10^{30}$	$\sim 4 \cdot 10^{30}$

Stage 2 – 75ns luminosities

- Partial squeeze and smaller crossing angle to start
- Luminosity tuning, limited by event pileup
- Establish routine operation in this mode
- Move to nominal squeeze and crossing angle
- Tune IP2 and IP8 to meet experimental needs

Number of bunches per beam	936	936	936
β^* in IP 1, 2, 5, 8 (m)	2,10,2,10	0.55,10,0.55,10	0.55,10,0.55,10
Crossing Angle (μ rad)	250	285	285
Bunch Intensity	$4 \cdot 10^{10}$	$4 \cdot 10^{10}$	$9 \cdot 10^{10}$
Luminosity IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 1 \cdot 10^{32}$	$\sim 4 \cdot 10^{32}$	$\sim 2 \cdot 10^{33}$
Luminosity IP 2 & 8 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 2 \cdot 10^{31}$	$\sim 2 \cdot 10^{31}$	$\sim 1 \cdot 10^{32}$

Stage 3 – 25ns Luminosities

- Start with bunch intensities below electron cloud threshold
- Increase bunch intensities to beam dump & collimator limit
- Tune IP2 and IP8 to meet experimental needs

Number of bunches per beam	2808	2808	2808
β^* in IP 1, 2, 5, 8 (m)	0.55,10,0.55,10	0.55,10,0.55,10	0.55,10,0.55,10
Crossing Angle (μ rad)	285	285	285
Bunch Intensity	$3 \cdot 10^{10}$	$5 \cdot 10^{10}$	$1.15 \cdot 10^{11}$
Luminosity IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 7 \cdot 10^{32}$	$\sim 2 \cdot 10^{33}$	10^{34}
Luminosity IP 2 & 8 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 4 \cdot 10^{31}$	$\sim 1 \cdot 10^{32}$	$\sim 5 \cdot 10^{32}$

Conclusions

- **PREPARATION**
- **STAGING**
 - 43 x 43 colliding (in 3 months absolute minimum)
- **PLANNING**
 - Before beam
 - Phases detailed – work in progress

- [//cern.ch/lhc-commissioning](http://cern.ch/lhc-commissioning)
- [//cern.ch/lhc-injection-test](http://cern.ch/lhc-injection-test)

