

# Tevatron BPM Upgrade

Stephen Wolbers

(for the Tevatron BPM Upgrade Project)

All Experimenters Meeting

January 24, 2005

# Outline

- Project description and scope.
- Current Status and Upgrade BPM Performance.
- Plan for final installation and commissioning.

# TeV Beam Position Monitor (BPM) Upgrade Project


- **Joint CD/AD project.**
  - Began in August 2003.
- **Key contributors and contributions:**
  - **Jim Steimel:** Technical Coordinator
  - **Mike Martens:** Specifications and Tevatron requirements, integration.
  - **Luciano Piccoli, Margaret Votava:** Front-end software
  - **Vince Pavlicek, Ken Treptow, Bill Haynes:** Engineering
  - **Dehong Zhang:** Testing, integration
  - **Tim Kasza:** Hardware testing and acceptance, tracking
  - **Rob Kutschke:** Analysis, calibration
  - **Brian Hendricks:** Controls interface, console applications.
  - **Bob Webber:** Technical guidance and instrumentation experience and project management.
  - **Bakul Banerjee:** Project assistant

# Specifications/Reasons for upgrade


- Old hardware was not accurate, precise or reliable enough for the Tevatron, nor was it able to measure pbar positions.
- New system goals/requirements:
  - Stable, accurate, precise measurements
    - Aiming for <10 micron (1 sigma) precision for best proton position measurement
    - Current system has 150 micron least significant bit
  - Reliable hardware and software
  - Software to collect and use the data.
    - More sophisticated data analysis is not part of the project (e.g., lattice measurements)
  - Measurement of antiproton positions (new capability)
    - Requires twice as many electronics channels

# TeV BPM Upgrade Scope

- New electronics.
- Front-end software.
- Data to the online/controls system.
- Modified applications to use the new data.
- The pickups in the accelerator will not be modified!
- Both ends (p and pbar) of the pickups will be instrumented.



# Block Diagram - vertical BPM



# Hardware Components

- **Echotek Digital Signal Receiver (150)**
  - Commercial 8 channel 80 MHz 14 bit ADC, DDC, FPGA
  - Exact or similar boards are common to Recycler, Transfer Lines, NUMI, MI BPM projects
- **Front-end Filter Board (150)**
  - 53 MHz band-pass filter, 10 or 20 dB attenuator, relays for diagnostic signal
  - Designed by CD
- **Timing Board (38)**
  - Provides clocks and triggers for Echotek
  - Provides 53 MHz diagnostic signals
  - Designed by CD
- **MVME Processors, VME subracks, Crate monitoring, cables, test stands, test signals, controls network.**

# Software Overview

- **Front-end**
  - Processes Echotek output to provide
    - Closed orbit
    - Turn by turn
    - First turn
  - Manages data collection and modes of operation
- **Online/console applications**
  - Moves data into controls system and applications, libraries and databases.
- **Offline/calibration**
  - Provides necessary deconvolution (pbar) and corrections to ensure accuracy and precision of the system.
  - pbar measurements are available at the front-end.



# Documentation

- Requirements, specifications, designs, PRRs, test plans, as-builts, manuals, MOUs
- 183 documents in Beams docDB as of 1/23/05.
  - All of the above, plus:
  - Technical memos
  - Review reports
  - Meeting minutes
  - Talks
  - Data analysis
- Web pages, mailing lists, etc.

# Tev BPM Current Status

- Essentially all hardware is hand, including spares:
  - 150 Echotek digital receiver boards.
  - 150 Front-end filter boards.
  - 38 Timing boards.
  - 31 Crate controllers (MVME 2400)
  - Crates, cables, panels.
- All cabling from tunnel to service buildings (27) is in place.
- Space has been identified in all of the service buildings for electronics installation.
  - In a few cases the old system will have to be removed to make room for the new one.
  - The BLM electronics/readout system will remain in place.

# Timing Board



January 24, 2005


**Production Board**

All Experimenters Meeting


# Filter Board

- 8 channels
- 53 MHz band-pass filter
- Attenuation Circuit
- Relays/53 MHz diagnostic signal
- Shielding

**Production Board**



# Echotek Board




January 24, 2005

**Production Board**


All Experimenters Meeting

# Current Status

- A3 system was constructed in FCC3 and installed in A3 on November 23.
- Currently commissioning closed orbit, TBT, first turn and pbar measurements. Many things have been checked, including scale, polarity, resolutions, pbar measurements, system reliability and stability.




## Scale Check



January 24, 2005

Stephen Wolbers  
All Experimenters Meeting

# Recent Store (Monday 1/17/05) Vertical




January 24, 2005


STEPHEN WOLBERS  
All Experimenters Meeting

15

# Same store - horizontal




# p and pbar positions during 1/17/05 store




**Early results-  
Still need to  
Analyze to see  
If it makes  
Sense.**

# P and pbar resolutions (closed orbit) during 1/17/05 store



Horizontal  
~20-25  $\mu\text{m}$   
(thought to be due to beam motion)



Vertical  
~10-15  $\mu\text{m}$

# Schedule/Plan


- The plan is to commission houses one at a time (so as not to interfere with Tevatron operations) and to do so as quickly as possible.
  - Proposal for commissioning order:
    - A3, B3, C3, D3, E3, F2, B0, D0, A2, B2, C2, D2, E2, A4, B4, C4, D4, E4, A1, B1, C1, D1, E1, A0, F3, F4, F1
- Step 1: Finish commissioning A3 and get sign-off from Tevatron Department
- Week 1: B3
- Week 2: C3
- Two or three houses per week after that
- Finish in April, 2005.

# Summary


- The TeV BPM Upgrade project is moving to final commissioning of all 27 houses, replacing the old system with a more modern, reliable, and precise system.
- This has been made possible by the efforts of many people (~35 individuals) from CD and AD who contributed over the past 1.5 years.

# Backup Slides


# Effort



# VME Crate Layout



# Results from A3 system - closed orbit, complete store



# A3 Result - Turn-by-turn and closed orbit comparison




Figure 7: cc

# A3 Results-TBT resolution




Figure 2: cc

# Problems/Issues/Recent Progress

- We must commission the A3 BPM system before moving into commissioning of the other 27 houses.
- Major work to debug and solve issues related to:
  - Timing and triggers
  - Echotek board processing
  - Front-end software
  - Applications “seeing” new data

# A3 Results-TBT resolution

## Caveat: still being debugged

Bob Webber:  
Presentation of TBT  
measurements is OK,  
but should be qualified  
as data from a system  
not yet well tested,  
characterized, or optimized  
even in controlled conditions.




Figure 11-10

# A3 Results-TBT resolution

## Caveat: still being debugged

- **Good:**
  - 8000 turns
  - Not completely crazy
- **Bad:**
  - Still some phase/timing issues
  - Position correct?





Figure 4.10


# A3 Results-TBT resolution

Caveat: still being debugged




# TBT Resolution

Resolution for Different Clock Phases



# FCC Teststand




January 24, 2005

Stephen Wolbers  
All Experimenters Meeting

32

# Scale check of BPM using bumped beam



# A3 result - pbar, injection

Reverse Helix Study, VA35 December 8, 2004

