Muon Campus Interface Milestones

Milestone Name	Responsibility	Impacts	Forecast	Target	Needed by	Actual
MC-1 Bldg Beneficial Occupancy for Cryo	MC-1 Building GPP	Cryo AIP	1/8/14	1/8/14	as soon as possible	1/8/2014
MC-1 Bldg Beneficial Occupancy for g-2 Ring	MC-1 Building GPP	g-2	4/10/14	2/18/14	as soon as possible	4/10/2014
End of Circulating Beam Studies	g-2, Mu2e	g-2, Mu2e, Delivery Ring AIP	4/25/14	4/1/14	6/30/14	4/25/2014
MC-1 Cryo Room Controls Available	MC-1 Building GPP	Cryo AIP	9/22/14	9/22/14	as soon as possible	6/6/2014
Cryo Compressor Cooling Established	MC Infrastructure GPP	Cryo AIP	9/30/14	9/30/14	10/31/14	
Cryo Ready to Cool g-2	Cryo AIP	g-2	3/15/15	3/15/15	as soon as possible	
Beamline Enclosure Beneficial Occupancy	Beamline Enclosure GPP	g-2	6/9/15	9/30/15	1/21/16	
MI-52 Bldg Extension Beneficial Occupancy	MC Infrastructure GPP	Beam Transport AIP	9/30/15	9/30/15	9/30/15	
Beam Transport Complete	Beam Transport AIP	g-2, Mu2e	2/1/16	2/1/16	3/31/17	
D30 Straight Section Ready for New Installation	g-2	Delivery Ring AIP	2/3/16	2/3/16	5/19/15	
Recycler RF Complete	Recycler RF AIP	g-2, Mu2e	9/30/16	9/30/16	3/31/17	
Delivery Ring Complete	Delivery Ring AIP	g-2, Mu2e	9/30/16	9/30/16	3/31/17	
Cryo: Mu2e Distribution Box Cold	Cryo AIP	Mu2e	7/15/17	7/15/17	9/15/17	

		date
Mu2e		
g-2	Carole C Piller	13 June 2014
MC-1 Building GPP		
Beamline Enclosure GPP		
MC Infrastructure GPP		
Cryo AIP		
Recycler RF AIP		
Beam Transport AIP		
Delivery Ring AIP	Gerald Cannata	6/13/14
MC Program Coordinator	Mary E [illegible]	6/13/14